

The following have been identified as significant environmental aspects for the site:  
**EXISTING TREE PROTECTION** (Contractor to adhere to)

- ARBORICULTURAL IMPACT ASSESSMENT & TREE PROTECTION SPECIFICATIONS
- EROSION AND SEDIMENT CONTROL
- CULTURAL HERITAGE MANAGEMENT PLAN NO: 20361

These aspects shall be managed with the environmental protection measures outlined in this plan.

# WODONGA CREEK CONSTRUCTION ENVIRONMENT MANAGEMENT PLAN - Types & Locations of Environmental Protection Measures

Drawing No. W023022 Rev A 01/05/2026

## MANAGEMENT

**1. RESPONSIBILITIES**  
 Each contractor shall provide all measures as detailed within this CMP and be responsible for the implementation and management of these measures for the duration of construction. General enquiries shall be directed to the developer.

**2. CULTURAL HERITAGE**  
 ALL WORKS MUST STAY WITHIN THE CHMP ACTIVITY AREA, INCLUDING CHMP REQUIREMENTS IN SITE INDUCTION/TOOLBOX TALKS. IF SUSPECTED ABORIGINAL CULTURAL HERITAGE OR HUMAN REMAINS ARE FOUND, STOP WORKS AND FOLLOW THE CHMP CONTINGENCIES.

**EMERGENCY CONTACTS:**  
**CONTRACTOR -**  
**COUNCIL -**

**3. CONTINUED**  
 • If the defective or ineffective mitigation measures could potentially result in an environmental impact, all works must cease immediately and may not resume until the mitigation measure is repaired, replaced and/or adequately improved, so as to be effective and sufficient.

**4. STAGING OF WORKS**  
 The contractor shall give consideration to:  
 • All CEMP measures must be in place prior to the commencement of works  
 • Staging high impact works within the site and that impacting surrounds during suitable current and forecast weather conditions.  
 • Minimise site stripping to minimise the amount of exposed soil at a time.  
 • Limiting the time that stripped areas and stockpiles are left exposed.

**2. COMMUNICATION AND CEMP REQUIREMENTS**  
 All personnel onsite to be inducted into the CEMP.  
 The EMP shall be displayed on site shed walls  
 The EMP should be made available at toolbox meetings and training sessions.

**3. INSPECTIONS AND MAINTENANCE**  
 Minimum monthly inspections and maintenance checks shall be carried out for all elements of the EMP. A record of inspections and non conformance shall be kept on site. Any deficiency shall be rectified by the responsible contractor within 48 hours. Visual inspections of all erosion and sediment control measures shall be undertaken as soon as practicable following a significant rainfall event (exceeding 10mm in 24 hours). All environmental mitigation measures found to be defective and/or ineffective at any time,  
 • are to be repaired, replaced and/or adequately improved immediately, so as to be effective and sufficient OR within a timeframe that ensures an impact cannot and does not occur.

**5. INFORMING RESIDENTS**  
 The contractor shall undertake a letter drop to all adjoining and potentially affected residents at least 5 days prior to the commencement of works.

**6. ASSOCIATED DOCUMENTS:**  
 • Construction Management Plan  
 • Cultural Heritage Management Plan  
 • Biosis Flora & Fauna Assessment  
 • Arbor Co report  
 • Planning permit

## NOISE RISK: LOW

**REQUIREMENT:** EPA Victoria and Council requirements must be adhered to in relation to the level of noise and working hours to ensure that residents and other applicable neighbors to the site are not disturbed unreasonable. The generation of noise must be minimised.

**7. WORKING HOURS** 7:00 - 18:00 MON-FRI 7:00 - 13:00 SAT

**8. NOISE MINIMIZATION METHODS**  
 • Ensure exhausts and mufflers of all onsite plant and delivery vehicles is in good working order.  
 • 20kph site speed limit to be observed

**9. OTHER**  
 N/A

## DUST RISK: LOW

**REQUIREMENT:** Dust generation must be minimised to ensure there is no health risk or loss of amenity

**10. MINIMISING DUST GENERATION**  
 • Existing vegetation and ground cover to be retained as much as practicable  
 • All construction vehicles are to remain on defined haul roads  
 • Stockpiles are to be located down wind of bund's  
 • Stockpiles to be aligned to minimise exposure to prevailing winds  
 • 20kph site speed limit to be observed

**11. DUST SUPPRESSION**  
 • A water cart must be on site at all times that works are occurring which can generate dust  
 • soil stabilisation, hydroseeding or geofabric to be applied to long term stockpiles and embankments within 14 days of completion

**12. CONTINGENCIES**  
 • In periods of high wind, dust generating activities must be restricted or cease so as to ensure that dust does not cause any amenity impacts.  
 • Water spray exposed earth & stockpiles prior to wind.

**13. EXCESS FILL**  
 N/A all works involve importation. Any excess or unsuitable material to be returned or taken to a legal site of disposal.

## EROSION AND SEDIMENT RISK: MEDIUM

**REQUIREMENT:** Erosion and sediment must be managed in accordance with current best practice environmental management practices to prevent sediment-laden water from entering any drainage system or natural water course.

**14. DRAINAGE MANAGEMENT**  
 Existing vegetation and ground cover to be retained as much as practicable  
 • Diversion of off site run-off away from site  
 • Diversion of on site run-off away from stockpiles  
 • Install erosion and sediment control measures as indicated on the EMP  
 • Establish an inspection, maintenance and cleaning program of control measures as required dependent on level of sediment run-off generated

**15. SOIL STABILISATION**  
**During Construction:**  
 • Progressively revegetate and mulch disturbed areas as soon as practicable,  
 • Drainage channels and outfalls to be jute or rock lined as required.  
**Post Works:**  
 • Carryout landscape planting and softworks as soon as civil works allow,  
 • Compact all unsealed road surfaces.

**16. STOCKPILE PROTECTION**  
 • Cut off drains on high side of all stockpiles,  
 • Minimise the number of stockpiles required and durations of exposure,  
 • Sediment retention structures to be placed downstream as indicated,  
 • vegetate or cover long term stockpiles if in place more than 28 days,  
 • all stockpiles to have a max 2:1 height to width ratio

**17. SEDIMENT TRAPS**  
 Refer to plans

**18. DEWATER PROCEDURE**  
 No dewatering will occur.

**19. VEHICLE AND ROAD MANAGEMENT**  
**Site Access:**  
 • Restrict vehicle movements to defined haul roads  
 • The singular entry/exit point is to be fitted with rumble strips,  
 • course grained stabilized crushed rock must extend a minimum of two (2) full wheel rotations of the largest vehicle entering and exiting the site, either side of the rumble strips  
**Cleaning Vehicles:**  
 • Rumble grids provided at singular entry/exit point  
 • Vehicles to drive the length of the haul road prior to exiting  
 • Physical scrape off excess material with a shovel or brush  
 • Install the vehicle wash down area prior to the commencement of works  
**Street Cleaning:**  
 Any road that is soiled as a result of any vehicle attending to the land must be promptly cleaned with a street sweeper as required  
 Vehicles & machinery must be cleaned of excessive mud prior to accessing sealed roads  
 • Mud, silt dirt, rock and other debris to be removed from streets and gutters as required.

**20. WASTE** RISK: LOW  
**REQUIREMENT:** Litter & waste must be contained on site, before disposal in a responsible manner. Waste generation must be minimised

**21. MOVEMENT OF SOIL:**  
 All movement will be limited to cut to fill where practicable

**22. WASTE MINIMISATION METHODS:**  
 1. Reduce  
 2. Reuse  
 3. Recycle

**23. WASTE STORAGE & DISPOSAL**  
 Bins are required onsite and are to be:  
 • lidded  
 • Must be of sufficient capacity to cope with demand  
 • Must be emptied before overflowing  
 • All litter is to be disposed of in bins


**24. CHEMICALS** RISK: LOW  
**REQUIREMENT:** Storage and spill management practices must be implemented to ensure that no environmental damage can result from the escape or spillage of chemicals or fuels.

**25. STORAGE:**  
 • Minimise fuels and chemicals stored on site  
 • Store fuels & chemicals in a single storage area  
 • All hazardous chemicals store in a imperviously lined and bunded area

**26. SPILL MANAGEMENT:**  
 • Ensure appropriate spill kits are stored on site  
 • Contractors should ensure compliance with Material Safety Data Sheets

**27. REFUELLING PROCEDURE:**  
 • All refuelling to be undertaken offsite where possible,  
 • Refuelling to be undertaken in the refueling area only,  
 • Refueling area to be bunded

**28. BUSHFIRE:**  
 • At the commencement of stage works grass should be slashed to a height of 100mm or less for the area covered and where practical for a distance of 20m around the stage,  
 • Avoid vehicle driving in or machinery operating in long dry grass, particularly during the declared fire danger period,  
 • Access tracks & haul roads for the stage should be cleared of grass with a non-combustible surface  
 • A water tanker should be onsite during the declared fire danger period



## WASTE RISK: LOW

**REQUIREMENT:** Litter & waste must be contained on site, before disposal in a responsible manner. Waste generation must be minimised

**21. MOVEMENT OF SOIL:**  
 All movement will be limited to cut to fill where practicable

**22. WASTE MINIMISATION METHODS:**  
 1. Reduce  
 2. Reuse  
 3. Recycle

**23. WASTE STORAGE & DISPOSAL**  
 Bins are required onsite and are to be:  
 • lidded  
 • Must be of sufficient capacity to cope with demand  
 • Must be emptied before overflowing  
 • All litter is to be disposed of in bins

## CHEMICALS RISK: LOW

**REQUIREMENT:** Storage and spill management practices must be implemented to ensure that no environmental damage can result from the escape or spillage of chemicals or fuels.

**25. STORAGE:**  
 • Minimise fuels and chemicals stored on site  
 • Store fuels & chemicals in a single storage area  
 • All hazardous chemicals store in a imperviously lined and bunded area

**26. SPILL MANAGEMENT:**  
 • Ensure appropriate spill kits are stored on site  
 • Contractors should ensure compliance with Material Safety Data Sheets

**27. REFUELLING PROCEDURE:**  
 • All refuelling to be undertaken offsite where possible,  
 • Refuelling to be undertaken in the refueling area only,  
 • Refueling area to be bunded

**28. BUSHFIRE:**  
 • At the commencement of stage works grass should be slashed to a height of 100mm or less for the area covered and where practical for a distance of 20m around the stage,  
 • Avoid vehicle driving in or machinery operating in long dry grass, particularly during the declared fire danger period,  
 • Access tracks & haul roads for the stage should be cleared of grass with a non-combustible surface  
 • A water tanker should be onsite during the declared fire danger period

## LOG BOOK RISK: N/A

**REQUIREMENT:** A logbook must be kept, and must record the information as listed below

**29. LOG BOOK**  
 A logbook must be kept, and must record the following information at the wash-down bay for every vehicle, machine or piece of equipment that enters or exits the site:

- Date
- Time
- The name of the person undertaking washdown
- Description (whether machinery, a vehicle or equipment)
- Identification (rego, serial number)
- Origin (where the machinery, vehicle, piece of equipment or personnel has come from)
- Destination (where the machinery, vehicle or equipment is going to)
- Sign off that a check (for attached soil, dust or weed propagules) has been undertaken, and
- Physical removal of soil and debris methods undertaken

I have read this Environmental Management Plan and agree to undertake works and ensure sub-contractors undertake works in accordance with this plan.

COUNCIL:  
 CONTRACTOR:



**WARNING**  
 BEWARE OF UNDERGROUND/OVERHEAD SERVICES  
 THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN. SPECIAL CONSIDERATION SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.

# WODONGA CREEK CONSTRUCTION ENVIRONMENT MANAGEMENT PLAN - Types & Locations of Environmental Protection Measures

W023022-A-Dick Street Underpass & Stock Route Reserve South

Drawing No. W023022 Rev A 01/05/2026



WOODWARD LAND & CIVIL PTY LTD  
ACN 637 572 466  
T: 0403 090 178  
info@woodwardcivil.com.au



WODONGA CREEK CONSTRUCTION ENVIRONMENT MANAGEMENT PLAN - Types & Locations of Environmental Protection Measures

W023022-B-Stock Route Reserve North  
Drawing No. W023022 Rev A 01/05/2026






# WODONGA CREEK CONSTRUCTION ENVIRONMENT MANAGEMENT PLAN - Types & Locations of Environmental Protection Measures

Drawing No. W023022 Rev A 01/05/2026


## RISK ASSESSMENT CHECKLIST

<b>Noise</b> ISSUES: <ul style="list-style-type: none"> <li>Nature of Noise Generating Works: Vehicles &amp; Plant</li> <li>Potential Noise Receptors: Surrounding residents</li> <li>Proximity of Works to Noise Receptors: Low density residential dwellings &gt;150m</li> </ul>	Likelihood Likely
	Consequences Minor
	Overall Risk Medium
<b>Dust</b> ISSUES: <ul style="list-style-type: none"> <li>Dust Sources: Vehicles</li> <li>Potential Dust Receptors: Surrounding residents</li> <li>Proximity of Works to Dust Receptors: Low density residential dwellings &gt; 150m</li> </ul>	Likelihood Likely
	Consequences Minor
	Overall Risk Medium
<b>Erosion and Sediment</b> ISSUES: <ul style="list-style-type: none"> <li>Erosion and Sediment Sources: Recently placed fill, exposed topsoil</li> <li>Potential Erosion and Sediment Receptors: Wodonga Creek</li> <li>Proximity of Works Erosion and Sediment Receptors: 600m</li> <li>Extent of Exposed Earth and Duration of Time Exposed: 4.60Ha, upto 28days at times</li> <li>Soil Type and Erosivity: Silty Clays, high</li> <li>Slope: Varied</li> <li>Site Drainage Regime: Surface Drainage</li> <li>Vehicle Movements On and Off Site: Upto 100 vehicles per day via a single entry/exit</li> </ul>	Likelihood Likely
	Consequences Major
	Overall Risk Significant
<b>Waste</b> ISSUES: <ul style="list-style-type: none"> <li>Nature of Waste to be Generated: Construction Waste &amp; litter</li> <li>Presence of Waste on Site Prior to Work Commencement: Nil</li> <li>Quantity of Waste Anticipated: Negligible</li> <li>Potential Waste Receptors: Surrounding residents</li> <li>Proximity to Potential Waste Receptors: Low density residential dwellings &gt; 150m</li> </ul>	Likelihood Likely
	Consequences Minor
	Overall Risk Medium
<b>Chemicals</b> ISSUES: <ul style="list-style-type: none"> <li>Types of Chemicals and Fuels Used and /or Stored On Site: as per MSDS</li> <li>Quantities of Chemicals and Fuels Used and/or Stored On Site: as per MSDS</li> <li>Potential Chemical Receptors: residents/waterways</li> <li>Proximity to Potential Chemical Receptors: &gt;150m/600m</li> </ul>	Likelihood Rare
	Consequences Moderate
	Overall Risk Low
<b>Flora/Fauna</b> ISSUES: <ul style="list-style-type: none"> <li>Types of Flora/Fauna: Native vegetation to be retained</li> <li>Vulnerability of Flora/Fauna: Low, TPZ defined by arborist</li> <li>Proximity of Flora/Fauna to Works: .10m</li> <li>Work Activities Which May Threaten Flora/Fauna: movement of construction machinery and plant</li> <li>Potential Impacts on Flora/Fauna: damage mitigated through tree protection zones</li> </ul>	Likelihood Rare
	Consequences Moderate
	Overall Risk Low
<b>Archaeological/Heritage</b> ISSUES: <ul style="list-style-type: none"> <li>Approved CHMP No. 20361 applies to the Wodonga Creek Activation Project. The CHMP found no Aboriginal cultural heritage in the Activity Area; however, the approved CHMP must remain onsite and all workers must be inducted into CHMP requirements. Works must remain within the CHMP activity area. If suspected Aboriginal cultural heritage is discovered, works must stop within at least 10 m, the area must be fenced as a no-go zone, and a qualified Heritage Advisor notified within 2 working days. If suspected human remains are found, works must stop within at least 30 m and Victoria Police/State Coroner must be notified immediately.</li> </ul>	Likelihood Rare
	Consequences High
	Overall Risk Low

### Tree protection detail




- ALL TREE PROTECTION ZONES MUST COMPLY WITH AS 4970-2009
- TREE PROTECTION WORKS AS DEFINED IN ARBORISTS REPORT
- POSTS ARE TO BE STEEL STAR PICKETS AT 3.0m SPACING




- PLACE STOCKPILES MORE THAN 2 METRES FROM EXISTING VEGETATION, CONCENTRATED WATER FLOW, ROADS & HAZARD AREAS
- CONSTRUCT ON THE CONTOUR AS LOW, FLAT, ELONGATED MOUNDS
- STOCKPILES SHOULD BE LESS THAN 2.0m IN HEIGHT WHERE POSSIBLE

### Sediment Fence Detail




- CONSTRUCT FENCES AS CLOSE AS POSSIBLE TO BEING PARALLEL TO THE CONTOURS OF THE SITE
- CUT A 150mm DEEP TRENCH ALONG THE UPSLOP LINE OF THE TRENCH FOR THE BOTTOM OF THE FABRIC TO BE ENTRENCHED
- DRIVE A 1.50m LONG STAR PICKET INTO THE GROUND AT 2.50m INTERVALS. ENSURE STAR PICKETS ARE FITTED WITH SAFETY CAPS




### Other

- ISSUES:
- - 
  - 
  - 
  -




- STRIP THE TOPSOIL, LEVEL THE SITE AND COMPACT SUBGRADE
- COVER THE AREA WITH NEEDLE PUNCHED GEOTEXTILE
- CONSTRUCT A 200mm THICK PAD OVER THE GEOTEXTILE USING ROAD BASE OR 30mm AGGREGATED



### TEMPORARY CONSTRUCTION VEHICLE ENTRY/EXIT

N.T.S.



### STRAW BALE & STONE TRAP DETAILS

NOT TO SCALE

Likelihood	ISSUES:	Likelihood
Consequences		Consequences
Overall Risk		Overall Risk

I have read this Site Environmental Management Plan and agree to undertake works and ensure that subcontractors undertake works in accordance with this plan.

Developer:

Contact:

Consultant: Woodward Land & Civil

Contact: Stuart Woodward, 0403 090 178

Contractor: TBC

Contact: TBC